

CITY OF LARKSPUR  
**Bon Air Bridge  
Replacement Project**



December 7, 2018

**PUBLIC NOTICE  
DECEMBER 2018 CONSTRUCTION UPDATE**

***More information is available on the project website at [www.bonairbridge.com](http://www.bonairbridge.com).  
For questions, please call the project hotline at 415-524-4500 or email us at  
[info@bonairbridge.com](mailto:info@bonairbridge.com)***

The Bon Air Bridge Replacement Project is well underway and the City wants to keep residents and motorists informed about current construction activities and what to expect as we work toward the completion of a new, safer bridge with greater capacity and improved pedestrian and bicycle safety.

Current construction activities include drilling and concrete pours for the north side bent foundations up to 100' deep in Corte Modera Creek. Traffic controls for Phase 1B have been in place for over a month and will continue until mid to late 2019. Traffic controls help to ensure that motorists, bicyclist, and pedestrians continue to have safe access across the bridge throughout construction. Generally, vehicle and pedestrian traffic has been shifted to the south side of Bon Air Road to accommodate the work on the north side of the bridge.

Upcoming work for winter 2018/19 includes completion of the north side bridge foundations – four in-creek large (96") diameter piles and abutments at each bridge end. Work is taking place in cofferdams to isolate work from the Creek, per environmental permits. Work to complete improvements at the intersection of Bon Air Road and Magnolia Avenue is anticipated to restart in late winter/ spring 2019 after PG&E relocate a non-standard facility that was discovered to be conflicting with the improvements.

There will be periodic cessations in some components of the work over the winter to allow for Ridgway Rail (a federal and state protected bird) surveys. The northside bridge superstructure (girders and deck) should start to take place in late 2019 and into 2020 before work shifts to the south side of the bridge through to anticipated completion in early 2022.

This large-scale, 4-year project will have impacts to the surrounding area, including but not limited to TRAFFIC DELAYS. We appreciate your patience and cooperation following all onsite construction signage. The Contractor anticipates Phase 1B of work to last approximately 1 year, although some closures and impacts will have a shorter duration. The maps on this notice show the proposed work areas for the current phase 1B.

CITY OF LARKSPUR  
**Bon Air Bridge  
Replacement Project**

December 7, 2018

PHASE 1B (modified)



-  Use this sidewalk/ crosswalk
-  This sidewalk/ crosswalk closed
-  Traffic Flow